NC/QC/DD-W12/2019-20/KM-CB6 Date: 05-03-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-02-19	05-03-19	07	22500	445	19.78	**20.15**
	002	"	"	"	"	460	20.44	
	003	"	"	"	"	455	20.22	

KIRAN. R
M.E. (Civil-Engg)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NC/QC/DD-W12/2019-20/KM-CB8 Date: 22-03-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-03-19	22-03-19	07	22500	435	19.33	**19.63**
	002	"	"	"	"	450	20.00	
	003	"	"	"	"	440	19.56	

K. R
KIRAN. R
M.E, (Civil-Engg)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/DD-W12/2019-20/KM-CB10A

Date: 26-04-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
(Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.)
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	29-03-19	26-04-19	28	22500	625	27.78	28.30
	002	‘’	“	‘’	“	640	28.44	
	003	‘’	“	‘’	“	645	28.67	

KIRAN. R
M.E, (Civil-Engg.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NC/QC/DD-W12/2019-20/KM-CB13

Date: 29-04-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
(Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.)
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

ABLE 1.1:

Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
001	22-04-19	29-04-19	07	22500	430	19.11	
002	‘’	“	‘’	“	445	19.78	**19.41**
003	‘’	“	‘’	“	435	19.33	

K.R

KIRAN. R
M.E, (Civil-Engg)

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore

Proprietor

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/DD-W12/2019-20/KM-CB16

Date: 20-05-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
(Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	13-05-19	20-05-19	07	22500	425	18.89	**19.48**
	002	‘’	“	‘’	“	435	19.33	
	003	‘’	“	‘’	“	455	20.22	

KIRAN. R
M.E, (Civil-Engg)

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

/QC/DD-W12/2019-20/KM-CB19

Date: 30-05-2019

TEST REPORT ON CEMENT CONCRETE CUBES:

ub: Testing of Concrete Cubes (for 07days Compressive Strength).
roject*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
d: Material testing/QC/18-19,
eport Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
ame of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

BLE 1.1:

Location/ dentification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
001	23-05-19	30-05-19	07	22500	425	18.89	19.56
002	,,	"	,,	"	450	20.00	
003	,,	"	,,	"	445	19.78	

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

KIRAN. R
M.E, (Civil-E...

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

QC/DD-W12/2019-20/KM-CB12A

Date: 07-05-2019

TEST REPORT ON CEMENT CONCRETE CUBES:

b: Testing of Concrete Cubes (for 28days Compressive Strength).
oject*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
f: Material testing/QC/18-19,
port Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
me of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

imensions of Specimen : 150 X 150 X 150mm

rade of Concrete* : M_{25}

BLE 1.1:

Location/ dentification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
001	09-04-19	07-05-19	28	22500	625	27.78	
002	"	"	"	"	630	28.00	**27.78**
003	"	"	"	"	620	27.56	

KIRAN. R
M.E, (Civil-Engg)
For Newzen Consultants Bangalore

Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅ
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NZ/QC/DD-W12/2019-20/KM-CB14A

Date: 28-05-2019

TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
Ref: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl. No.	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	30-04-19	28-05-19	28	22500	620	27.56	
2	002	‘’	“	‘’	“	635	28.22	**27.63**
3	003	‘’	“	‘’	“	610	27.11	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

/QC/DD-W12/2019-20/KM-CB15A

Date: 06-06-2019

TEST REPORT ON CEMENT CONCRETE CUBES:

Testing of Concrete Cubes (for 28days Compressive Strength).
ject*: Construction of Dialysis centre at Mallasandra in ward No: 13.}
Material testing/QC/18-19,
ort Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
e of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

mensions of Specimen : 150 X 150 X 150mm

ade of Concrete* : M_{25}

LE 1.1:

Location/ entification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
001	09-05-19	06-06-19	28	22500	615	27.33	
002	,,	"	,,	"	625	27.78	**27.41**
003	,,	"	,,	"	610	27.11	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

/QC/DD-W12/2019-20/KM-CB19A

Date: 20-06-2019

TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
Project*: Construction of Dialysis centre at Mallasandra in ward No: 13.)
LC-Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Dasarahalli Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Govinda Raju. K.R.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
001	23-05-19	20-06-19	28	22500	615	27.33	
002	"	"	"	"	630	28.00	**27.63**
003	"	"	"	"	620	27.56	

KIRAN. R
M.E, (Civil-Engg)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:

Scanned by CamScanner